

Darien Reliability Action Plan

November 21, 2005

(update)

Reliability Action Plan

COMPLETED ITEMS

- Maintenance inspections on track, two circuits due by 9/30, additional 11 by 12/15/2005. Complete.
- Investigation report of Downers Grove substation fire due by 10/31/2005. Work continues at Downers Grove Substation – still on track for Fire Investigation Report by 10/31/2005. Review complete.
- Material condition review of Burr Ridge substation is complete. Downers Grove & Woodridge substation reviews on track for completion by 9/30/05. All three reviews are complete, one priority corrective measure identified and repaired 9/29/2005. Complete.

Reliability Action Plan

OPEN ITEMS

- Identified corrective maintenance items are complete and upgrades on L10341 are on track for completion by 10/15/2005. Raising of antennas completed 10/11/2005. Extensive inspection resulted in an additional sixteen priority corrective measures to be completed by 12/15/2005. Eight of sixteen completed , updated list of itemized corrective measures provided separately.
- “Pocket” reliability issues identified and investigation is ongoing. Tree trimming review for those areas identified at 9/6/2005 meeting is complete. Tree trimming for identified areas will be completed by 10/31/2005. Tree trimming for targeted area complete. Pocket reliability review completed for 10/1/2004 thru 9/30/2005 period. Next update will be provided in January, 2006.

Reliability Action Plan

OPEN ITEMS

- A plan to address reliability issues found during inspections will be developed. Six priority corrective measures on W387 to be completed in the 4th Quarter, 2005. One of six completed, updated list of itemized corrective measures provided separately. Priority corrective measures for additional 11 circuits to be completed in first quarter, 2006.

16 corrective measures on L10341 to be completed by 12/15/2005:

- Wood arm repair, insulator, fault indicator and bolted wire connector
- Bolted wire connector **complete**
- Bolted wire connector **complete**
- Bolted wire connector
- Wood arm repair **complete**
- Wood arm repair **complete**
- Wood arm repair **complete**
- Wood arm spacing issue
- Reposition fault indicators
Reposition fault indicators and install wildlife protection
Replace lightning arresters
- Repair pole top damage
- Reinforce pole at 4 locations (**3 locations are complete**)

6 corrective measures on W387 to be completed by 12/15/2005:

- Replace pole **complete**
- Replace 1 lightning arrester at 4 locations
- Replace 2 lightning arrester at 1 location

1/21/2005